RESOLUTION NO. 2019-177

APPROVE PARTIAL PAYMENT NO. 3 FOR CONTRACT FOR 2019 ROAD RESURFACING PROJECT TO: RICHARD T. BARRETT PAVING COMPANY, INC. 400 PROSPECT STREET TRENTON, NJ 08618-2630

WHEREAS, the Township Council authorized the Township Engineer, James F. Biegen, P.E., P.P., C.M.E., of MASER Consulting P.A., to prepare plans, specifications and obtain bids for the 2019 Road Resurfacing Project; and

WHEREAS, the Contract was awarded to Richard T. Barrett Paving Company, Inc. at the May 15, 2019 Council Meeting; and

WHEREAS, the Township Engineer, James F. Biegen, has recommended (see Schedule "A" attached) Partial Payment No. 3 for the 2019 Road Resurfacing Project to Richard T. Barrett Paying Co., Inc; and

WHEREAS, the Council of the Township of Florence reviewed the recommendation of the Township Engineer and accepts his recommendation.

NOW, THEREFORE, BE IT RESOLVED by the Council of the Township of Florence, County of Burlington, State of New Jersey, that the Partial Payment No. 3 for the 2019 Road Resurfacing Project is hereby approved for Richard T. Barrett Paving Company, Inc.

Certification of Funds by CFO:

Account #
General Capital Account
Ordinance 2019-10

Amount

Partial Payment No. 3

\$65,389.30

Sandra A. Blacker, CFO

I, NANCY L. ERLSTON, CLERK of the Township of Florence, County of Burlington, State of New Jersey, do hereby certify that the certification of available funds has been provided to the governing body and that the foregoing is a true copy of the Resolution approved by Township Council at their October 16, 2019 meeting

Nancy L. Erlston, RMC

Township Clerk

Note: This Resolution approves the third partial payment for the 2019 Road Program.

RESOLUTION NO. 2019-177 "SCHEDULE A"



Engineers Planners Surveyors Landscape Architects Environmental Scientists

2000 Midlantic Drive, Suite 100 Mt. Laurel, NJ 08054 T: 856.797.0412 F: 856.722.1120 www.maserconsulting.com

October 8, 2019 VIA EMAIL

Ms. Nancy Erlston, Township Clerk Florence Township Municipal Complex 711 Broad Street Florence, NJ 08518

Re: Payment No. 3

2019 Roads Project

Township of Florence, Burlington County, NJ

MC Project No. FLT-117

Dear Ms. Erlston:

Based upon my review of the work completed by Richard T. Barrett Paving Company, Inc., I recommend approval of Partial Payment Request #3 in the amount of \$65,389.30. The payment is based on the completion of the contract line items as outlined on the attached spreadsheet.

A 2% retainage of \$1,334.47 is being held until project completion.

Attached please find the following in support of their request:

- 1. One copy of Richard T. Barrett Paving Company, Inc. 10/03/19 Request for Payment.
- 2. Spreadsheet of Completed Items

Very truly yours,

MASER CONSULTING P.A.

James F. Biegen, P.F., C.M.E

Department Manager

JFB/tjc Enclosures cc: Rick Barrett

Thomas Sahol

R:\Projects\FLT\FLT-117\Correspondence\OUT\191008 jfb Erlston Payment #3.docx

RICHARD T. BARRETT



PAVING COMPANY, INC.

400 Prospect Street Trenton, NJ 08618-2630 Phone: (609) 882-2236 Fax: (609) 396-0572 www.rtbarrettpaving.com

| | Maser Cons | ulting | Octob | per 3, 2019 | | | | | | | |
|---------------|--|---------------------|-----------------------------|-------------------|----------------------------|--|--|--|--|--|--|
| BLACK TOP | 2000 Midla | | | | | | | | | | |
| TARS | Mount Laur | | | | | | | | | | |
| IARS | Attn: Jim E | | Re: Invoice - Third Billing | | | | | | | | |
| ROAD OILS | | | Florence Road Program | | | | | | | | |
| | | | | | | | | | | | |
| | Dear Jim: | | | | | | | | | | |
| TRAP ROCK | - | | 11:11: 6 0/ | 010 Fl D I D | | | | | | | |
| GRAVEL | Enclosed please find our third billing for 2019 Florence Road Program. | | | | | | | | | | |
| 0.0.1.22 | | Riverside Drive | | | | | | | | | |
| | Item 2 | DGA @ 6": | 994.4 sys. | @\$ 9.00/sy. | \$ 8,949.60 | | | | | | |
| DRIVEWAYS | Item 3 | Base Course |)) III 5j5. | Φ Ψ 3 τ. ε. ε. γ. | | | | | | | |
| | | 19M64 @ 4": | 191.96 tons | @ \$ 76.00/ton | \$14,588.96 | | | | | | |
| | Item 4 | Surface Course | | | | | | | | | |
| PARKING AREAS | | 9.5M64 @ 2": | 120.52 tons | @ \$ 75.75/ton | \$ 9,129.39 | | | | | | |
| | Item 7 | Concrete @ 6": | 3 sys. | @\$ 90.00/sy. | \$ 270.00 | | | | | | |
| | Item 12 | DWS: | 1.0 sys. | @ \$225.00/sy. | \$ 225.00 | | | | | | |
| GAS STATIONS | Item 13 | 4"- 6" Striping: | 740 Lf. | @ \$ 1.10/Lf. | \$ 814.00 | | | | | | |
| | Item 14 | Topsoil, Fertilize: | 710 sys. | @ \$ 11.30/sy. | \$ 8,023.00 \$ 1,250.00 | | | | | | |
| | Item 23 | Saw-cut Pavement: | 500 Lf. | @ \$ 2.50/Lf. | \$ 1,230.00 | | | | | | |
| ROADS | | | , | Total: | \$43,249.95 | | | | | | |
| | Riverside Park | | | | | | | | | | |
| EXCAVATING | Item 2 | DGA @ 6": | 195.41 sys. | @\$ 9.00/sy. | \$ 1,758.69 | | | | | | |
| | Item 4 | Surface Course | • | | | | | | | | |
| | | 9.5M64 @ 2": | 24.31 tons | @ \$ 75.75/ton | \$ 1,841.48 | | | | | | |
| GRADING | Item 6 | Concrete @ 4": | 12.22 sys. | @ \$ 82.50/sy. | \$ 1,008.15 | | | | | | |
| | Item 10 | Concrete Curb: | 10 Lf. | @ \$ 30.00/Lf. | \$ 300.00 | | | | | | |
| | Item 12 | DWS: | 2.22 sys. | @ \$225.00/sy. | \$ 499.50 | | | | | | |
| SEAL COATING | Item 14 | Topsoil, Fertilize: | 615 sys. | @ \$ 11.30/sy. | \$ 6,949.50 | | | | | | |
| | | | | Total: | \$12,357.32 | | | | | | |
| | 1 | | | ı Utalı | Ψ±29001102 | | | | | | |

RICHARD T. BARRETT



PAVING COMPANY, INC.

400 Prospect Street Trenton, NJ 08618-2630 Phone: (609) 882-2236 Fax: (609) 396-0572 www.rtbarrettpaving.com

October 3, 2019

Maser Consulting Page Two

Attn: Jim Biegen Re: Invoice – Third Billing Florence Road Program

Dear Jim:

ROADS

SEAL COATING

Enclosed please find our third billing for 2019 Florence Road Program.

GRAVEL Wilkie Park

 Item 14
 Topsoil, Fertilizer:
 205 sys.
 @ \$11.30/sy.
 \$ 2,316.50

 Item 22
 Collapsible Bollard:
 4 units
 @ \$2,200.00/unit
 \$ 8,800.00

Rick Barrett

Total: \$11,116.50

PARKING AREAS

Grand Total: \$66,723.77

Less 2%: (\$ 1,334.47)

GAS STATIONS Net \$65,389.30

407,000

EXCAVATING Thank you,

RICHARD T. BARRETT
PAVING COMPANY, INC.

IMPROVEMENTS TO 2019 ROAD PROGRAM FLORENCE TOWNSHIP, BURLINGTON CO. 3-Oct-19

| ITEM | BASE BID | CONTRACT | | UNIT | | TOTAL | WORK COMPLETED | | | | | | |
|--------------------------|--|----------|--------|-------------|-----|--------------|-------------------------|----------------------------|-------------|----|-----------|------|---------|
| NO | DESCRIPTION | QTY | UNIT | PRICE | COP | NTRACT PRICE | PREVIOUS APPLICATION | VALUE FROM PREV. APPLs. | THIS PERIOD | | ALUE FOR | | TAL VAL |
| 1 | HMA MILLING, VARIABLE DEPTH | 30815 | SY | \$2.50 | 5 | 77,037.50 | 21,123.20 | \$52,808.00 | 0 | \$ | | S | 52,808 |
| 2 | DENSE GRADED AGGREGATE BASE COURSE, 6" THICK | 2430 | SY | \$9.00 | 5 | 21.870.00 | 1,128,17 | \$10,153,53 | 1189.81 | | 10,708.29 | | 20.861 |
| | SUPERPAVE 19M64 HOT MIX ASPHALT | 2430 | | \$9.00 | 3 | 21,670.00 | 1,120.17 | \$10,133.33 | 1105.01 | , | 10,700.23 | - | 20,00 |
| 3 | BASE COURSE, 4" THICK | 517 | TON | \$76.00 | 5 | 39,292.00 | 209.42 | \$15,915.92 | 191.96 | 5 | 14,588.96 | s | 30,504 |
| | SUPERPAVE 9.5M64 HOT MIX ASPHALT | | TON | | | | | | | | | | |
| 4 | SURFACE COURSE, 2" THICK | 4595 | TON | \$75.75 | S | 348,071.25 | 2,617.13 | \$198,247.60 | 144.83 | \$ | 10,970.87 | \$ 2 | 209,218 |
| 5 | UNCLASSIFIED EXCAVATION (IF AND WHERE INDICATED) | 80 | CY | \$5.00 | s | 400.00 | 0.00 | \$0.00 | 0 | s | | s | |
| 6 | CONCRETE SIDEWALK, 4" THICK | 1860 | SY | \$82.50 | S | 153 450.00 | 2.025.70 | \$167.120.25 | 12.22 | s | 1.008.15 | - | 168.128 |
| 7 | REINFORCED CONCRETE, 6" THICK | 793 | SY | \$90.00 | 5 | 71,370.00 | 995.50 | \$89.595.00 | 3 | 5 | 270.00 | | 89.865 |
| | BEVEL CONCRETE JOINTS (CURB OR | 193 | _ | \$90.00 | , | 71,370.00 | 333.30 | \$65,555.00 | | 3 | 270.00 | 3 | 00,00 |
| 8 | SIDEWALK) | 50 | SF | \$12.00 | s | 600.00 | 0.00 | \$0.00 | 0 | \$ | | s | |
| 9 | 15" FLARED END SECTION | 2 | UNIT | \$500.00 | 5 | 1,000.00 | 0.00 | \$0.00 | 0 | 5 | | \$ | |
| 10 | 6"X8"X18" CONCRETE VERTICAL CURB | 2923 | LF | \$30.00 | \$ | 67,690.00 | 3,421.20 | \$102,636.00 | 10 | s | 300.00 | 5 1 | 102,93 |
| 11 | 15" REINFORCED CONCRETE PIPE | 45 | LF | \$72.00 | \$ | 3,240.00 | 0.00 | \$0.00 | 0 | s | - | 5 | |
| 12 | DETECTABLE WARNING SURFACE | 20 | SY | \$225.00 | s | 4,500.00 | 19.80 | \$4,455.00 | 3.22 | \$ | 724.50 | \$ | 5,17 |
| | 4" to 6" WIDE LONG LIFE EPOXY STRIPE | | | | Г | | | | | | | | |
| 42 | (DOUBLE YELLOW, EACH STRIPE; | 2880 | LF | ** ** | ١. | 2 400 00 | 0.00 | \$0.00 | 740 | s | 814.00 | s | 81 |
| 13 | WHITE, BLUE) TOPSOILING, FERTILIZING AND | 2880 | - | \$1.10 | \$ | 3,168.00 | 0.00 | \$0.00 | 740 | 3 | 814.00 | 3 | 01 |
| 14 | HYDROSEEDING | 1915 | SY | \$11.30 | s | 21,639,50 | 0.00 | \$0.00 | 1530 | \$ | 17,289.00 | s | 17,28 |
| 15 | ERS - INLET RETROFIT GRATE PLATE | 8 | UNIT | \$280.00 | 5 | 2,240.00 | 0.00 | \$0.00 | 0 | 5 | | s | |
| 16 | BICYCLE SAFE GRATE | 5 | UNIT | \$250.00 | \$ | 1,250.00 | 0.00 | \$0.00 | 0 | 5 | | \$ | |
| 17 | REMOVE AND REPLACE EXISTING STEPS | 1 | UNIT | \$250.00 | 5 | 250.00 | 1.00 | \$250.00 | 0 | s | | s | 25 |
| 18 | SPEED TABLE COMPLETE | 2 | UNIT | \$1,800.00 | 5 | 3,600.00 | 3.00 | \$5,400.00 | 0 | s | | s | 5,40 |
| 19 | DOUBLE TYPE "E" INLET | 1 | UNIT | \$6,000.00 | \$ | 6,000.00 | 0.00 | \$0.00 | 0 | \$ | | 5 | |
| 20 | 10'x4' STONE TRENCH | 1 | UNIT | \$200.00 | s | 200.00 | 0.00 | \$0.00 | 0 | \$ | | \$ | - |
| 21 | REGULATORY SIGNS | 44 | SF | \$38.00 | \$ | 1,672.00 | 0.00 | \$0.00 | 0 | s | | 5 | |
| 22 | COLLAPSIBLE BOLLARD | 4 | UNIT | \$2,200.00 | s | 8,800.00 | 0.00 | \$0.00 | 4 | \$ | 8,800.00 | s | 8,80 |
| 23 | SAWCUT PAVEMENT | 550 | LF | \$2.50 | \$ | 1,375.00 | 0.00 | \$0.00 | 500 | 5 | 1,250.00 | s | 1,25 |
| 24 | REPLACE MANHOLE RIM | 1 | UNIT | \$450.00 | 5 | 450.00 | 0.00 | \$0.00 | 0 | 5 | | \$ | |
| 25 | ACCESSIBLE PARKING SPACE MARKING | 2 | UNIT | \$260.00 | \$ | 520.00 | 0.00 | \$0.00 | 0 | \$ | 741 | 5 | |
| | VARIABLE HEIGHT CONCRETE CURB (6 | | LF | | | | | | | | | 2/ | 950 |
| 26 | IN to 24 IN FACE) | 30 | | \$40.00 | \$ | 1,200.00 | 40.80 | \$1,632.00 | 0 | \$ | | \$ | 1,63 |
| 27 | FUEL PRICE ADJUSTMENT | 11 | LS | \$4,000.00 | \$ | 4,000.00 | 0.00 | \$0.00 | 0 | \$ | 120 | \$ | _ |
| 28 | ASPHALT PRICE ADJUSTMENT | 1 | LS | \$18,000.00 | \$ | 18,000.00 | 0.00 | \$0.00 | 0 | \$ | | \$ | |
| 29 | TRAFFIC CONTROL MEASURES | 1 | LS | \$36,000.00 | \$ | 36,000.00 | 0.50 | \$18,000.00 | 0 | \$ | | _ | 18,00 |
| 30 | TRAFFIC CONTROL OFFICERS | 1 | LS | \$20,000.00 | \$ | 20,000.00 | 0.00 | \$0.00 | 0 | \$ | | \$ | |
| | | SUI | STOTAL | | \$ | 938,885.25 | L | | | - | | _ | |
| TOTAL AMOUNT THIS PERIOD | | | | | | | | - | 66,723.77 | | | | |
| | | | | | | | | % RETAINAGE | | \$ | 1,334.47 | | 14,65 |
| | | | | | | TOTAL | AMOUNT DUE | THIS PERIOD | | 5 | 65,389.30 | \$ 7 | 718,2 |