

As Liberty Property Trust building construction on Cedar Lane behind the water tower is progressing, the contractor needs to pour five extremely large slabs of concrete for the loading dock areas. Since massive amounts of concrete are required, the work will have to take place over five different days. Due to the volume of concrete (between 508 cu yards to 662 cubic yards) for each pour, the work will have to take place for extended hours.

The tentative concrete pouring schedule that has been approved is as follows:

March 14th beginning at 6:00AM

March 16th beginning at 6:00AM

March 18th beginning at 6:00AM

March 21st beginning at 6:00AM

March 23rd beginning at 6:00AM

In the event of bad weather, the following are make-up days:

March 25th beginning at 6:00AM

March 28th beginning at 6:00AM

It should be noted the development contractor worked closely with the township to create a daily schedule which will require the noise making activities like truck engines and backup alarms on the trucks to occur during the day. The contractor is working diligently so as not to interrupt residents while trying to get a very large project completed on schedule. The actual concrete surface finishing work will occur after hours through the night. This work isn't expected to be noisy like the pouring operation definitely is.

